## GOVERNMENT OF ANDHRA PRADESH **ABSTRACT**

PRED -YSR Kadapa District - Heritage - "Providing Infrastructure amenities to Sri ChennaKeasva Swamy Temple at Mylapalli of Chitvel Mandal, in Kadapa District - Post facto Extension of Agreement Time - accorded -Orders - Issued.

\_\_\_\_\_\_

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 159

**Dated:30-01-2012**. Read the following:

From CE, PR, Lr.No.AEE1/DEE1/Heritage-Mylapalli/Kadapa/2010, Dt.19.02.2010.

\*\*\*\*

## ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above, Government after careful examination of the proposal hereby accord Post facto Extension of Agreement Time up to 14.04.2011 for a period of 64 days without imposing Penalty as the delay is not attribute to the contractor and delay is due to handing over site from 10.05.2010 to 15.07.2010 towards the work "Providing Infrastructure amenities to Sri ChennaKesava Swamy Temple at Mylapalli of Chitvel Mandal,in YSR Kadapa District .

- 2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order is available on the internet and can be accessed at the address: <a href="https://www.ap.gov.in/goir">www.ap.gov.in/goir</a>.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

## C.R.BISWAL PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR), Panchayat Raj Deptt.,
Hyderabad.
Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., YSR Kadapa District.,
The PS to Hon'ble M ( PR&RWS)
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER